PWC Report All Active Public Works Capital Projects

RT	ERIA					
Proj	ject No.	Project	Project Budget	Design Complete	Construction Complete	Comments
1	1294	Arterial Highway Rehabilitation	\$6,000,000	5/15/2007	4/1/2008	Construction on Adams Avenue & Newland Street are complete. McFadden concrete wor underway.
1	288	Brookhurst Frontage Landscaping - Garfield to Yorktown	\$680,000	5/15/2007	7/1/2008	Construction underway
1	250	Garfield Widening @ Delaware	\$850,000	4/15/2007	7/8/2008	Edison & Verizon poles relocated. Roadway work underway.
1	095	Newland Street Widening & Vertical Realignment	\$4,300,000	12/31/2005	2/15/2009	Pre-job held Construction to begin early April. Coordinating utility relocation at this time
. 1	320	Arterial Highway Rehabilitation	\$4,500,000	5/1/2008	11/1/2008	Under design. Graham (Bolsa to Edinger) Garfield (Beach to Newland & Bushard to War Yorktown (Main to Delaware & Brookhurst to Ward)
1	228	Magnolia Sidewalk / Lighting - PCH to Hamilton	\$250,000	7/1/2006	12/31/2008	Design complete. Bid in summer.
1	230	Heil Avenue Widening	\$5,419,870	5/1/2008	12/1/2008	Under design. In process of acquiring right-of-way.
1	319	Atlanta Avenue Widening	\$2,194,100	3/1/2009		Design & R/W in 07/08.
RAI	NAG	E & WATER QUALITY	<u>i</u>			
Proj	ect No.	Project	Project Budget	Design Complete	Construction Complete	Comments
1	296	Redevelopment Area Drainage Projects	\$2,500,000	5/1/2007	10/31/2008	Awarded contract on 3/17/08
1	307	Irby Park Runoff Treatment	\$2,500,000	6/1/2008	9/1/2009	Under design & environmental planning.
	255	Talbert Lake Urban Runoff Diversion - Phase I	\$2,980,200	8/1/2008	3/1/2010	
1.						

F	ACILITY	•				
			Project	Design	Construction	
	Project No.	Project	Budget	Complete	Complete	Comments
С	1207	City Entry Monument	\$330,000	6/1/2007	4/1/2008	Under construction. 4 installed; awaiting Caltrans permits
	1287	Fire Stations 1, 2 & 4	\$1,314,371	4/25/2007	4/15/2008	Murdy 95%, Magnolia 55% and Gothard 50% complete
	1201	rio dationo 1, 2 d 1	φι,σιτ,σει	1,120,2001	11 1012000	maray 55 %, magnona 55 % and 55 mara 55 % complete
	1306	Cojamia Detrofit of City Hall Building	\$7,000,000	8/15/2007	4/1/2009	Construction to start in March
C	1300	Seismic Retrofit of City Hall Building	\$7,000,000	0/15/2007	4/1/2009	Construction to start in March.
1_			,			
D	MSC 447	Main Street Library Improvements	\$220,000		3/1/2008	
P	1325	City Hall Space Study	\$250,000	6/1/2008	· · · · · · · · · · · · · · · · · · ·	Study underway
:				:		
Р	1326	Police Gun Range and Joint Police/Fire	\$50,000	6/1/2008		Feasibility study underway.
		Communications Unit				
L	DCAL ST	reet				
			Project	Design	Construction	
	Project No.	· · · · · · · · · · · · · · · · · · ·	Budget	Complete	Complete	Comments
С	MSC 453	CDBG ADA Ramps	\$200,000		8/1/2008	Awarded 2/19/08
				:	: . :	
D	MSC 452	CDBG Street Rehabilitation	\$826,000	:	8/1/2008	
:				•	•	
D	MSC 454	Residential Pavement: Street Overlay	\$800,000	!	9/30/2008	
D .	MSC 455	Tree Petition Streets	\$1,000,000	3/1/2008	9/30/2008	
			1			
	:					
N	EIGHBO	RHOOD				
N	EIGHBO	RHOOD	Project	Design_	Construction	
NI	EIGHBO Project No.		Project Budget	Design Complete	Construction Complete	Comments
NI				•		Comments Construction underway. Will keep merchants & residents informed of work schedule.
	Project No.	Project	Budget	Complete	Complete	
	Project No.	Project Downtown Asphalt/Concrete Normandy Lane & Myrtle St.	Budget	Complete	Complete	
	Project No. 1308	Project Downtown Asphalt/Concrete	\$2,500,000	Complete 5/15/2007	10/1/2008	Construction underway. Will keep merchants & residents informed of work schedule.

Page 2 of 5

Thursday, April 10, 2008

С	1309	Oakview Asphalt/Concrete Improvements	\$500,000	4/15/2007	7/15/2008	Construction underway. Meeting with Oakview School regarding schedule.
co	1310	Construction of Rotterdam Lane	\$250,000	4/15/2007	2/22/2008	Construction complete.
D	1324	Downtown Street Light Replacement Phase II	\$850,000	6/1/2008	2/1/2009	Orange - 2nd to 11th, 6th - Orange to Walnut, 7th - Palm to PCH, Olive - 1st to 7th, Main - Palm to Acacia, PCH - Main to First
D	1266	Downtown Streetlight Replacement Phase I PCH-11th to Main	\$200,000	5/1/2008	1/1/2009	Caltrans Encroachment Permit received. Bidding June 2008
PAR	KS			<u> </u>	!	
Pro	ject No.	Project	Project Budget	Design Complete	Construction Complete	Comments
D	1333	Visitor's Kiosk	\$102,000	5/1/2008	9/1/2009	Has become a Public Works construction project. Still in design phase.
P	2057	Edison Park Youth Sports Complex Refurbishment	\$1,245,000			Conceptual design complete. Community Services is lead
SEW	ER			:	I	
Pro	ject No.	Project	Project Budget	Design Complete	Construction Complete	Comments
С	1182	Rebuild Lift Station "D"	\$5,964,660	10/31/2004	3/15/2008	Final testing underway.
СО	1252	Annual Sewer Rehabilitation	\$1,500,000	11/6/2006	4/15/2008	Project complete
D	1297	Brighton/Shoreham Sewer Lift Station	\$2,700,000	4/1/2008	7/1/2009	Under design. Construct in FY 2007/08
D	1277	Edwards/Balmoral Sewer Lift Station	\$200,000	6/1/2008	12/1/2009	Under design. Construct in FY 2008/09.
D ·	1298	Sewer Main Capacity Improvement Analysis	\$120,000	6/1/2008	12/1/2008	Finalizing study.
V _D	1269	Warner Ave Gravity Sewer Main	\$7,800,000	5/1/2006		Traffic control has been modified to allow near normal vehicular traffic. Still working on a re-design solution.
TRA	NSPO	RTATION				
Pro	ject No.	Project	Project Budget	Design Complete	Construction Complete	Comments

Page 3 of 5

Thursday, April 10, 2008

C	1199	TSCOUP III, IV & V - 332 Cabinets @ 80 I/S (Traffic Signal Coordination & Operations Upgrade Program)	\$750,000		10/1/2008	Project to be completed by Agency Forces - Maintenance (includes CC-1198 & CC-1200). The process will commence upon approval of Federal Grant.
D .	1311	Adams/Ranger Traffic Signal Installation	\$350,000	5/1/2008	12/1/2008	Under design
D .	1299	. Arterial Coordination	\$150,000	6/1/2008	8/1/2008	Implementation of coordinated traffic signal timing on Brookhurst, Garfield, Goldenwest, Edinger and Warner
D	1300	Goldenwest/Rio Vista Traffic Signal	\$350,000	5/1/2008	12/1/2008	Project will be advertised with CC # 1311.
D	1246	HES Signal Modification (Atlanta/Newland) Concurrent with CC 1247	\$250,000	8/1/2008	5/1/2009	Obtaining Caltrans authorization.
D	1247	HES Signal Modifications (Atlanta/Magnolia) Concurrent with CC 1246	\$250,000	8/1/2008	5/1/2009	Obtaining Caltrans authorization.
D	1329	In-road Lighted Crosswalk (Bushard @ Yellowstone)		5/15/2008	9/1/2008	
D	1301	Main Street Traffic Signal Interconnect Promenade to Florida	\$120,000	5/1/2008	12/1/2008	Project will be advertised with CC # 1322.
D	1302	Main Street/Utica/17th Street Traffic Signal Maintenance	\$305,000	7/1/2008	2/1/2009	Under design
D :	1243	Safe Route to School 1 (Mesa View)	\$298,950	10/1/2008	9/1/2009	Obtaining Caltrans reauthorization
D .	1251	Safe Route to School 3 (Sowers)	\$452,000	12/1/2007	9/1/2008	Contract awarded on 3/17/08. Start construction after 6/5/08.
D	1304	Safe Routes to School IV (Newland School)	\$572,000	3/13/2008	10/1/2008	Bid opening 4/8/08
D	1213	Signal Installation @ Newland/Hamilton	\$190,000	6/1/2008	1/1/2009	ROW acquired, under design.
D i	1303	Traffic Signal Installations Bolsa Chica/Robinwood	\$277,000	5/1/2008	12/1/2008	Under design
. D	1322	Traffic Signal Modification Pacific Plaza/Center & Heil/Springdale	\$230,000	5/1/2008	12/1/2008	Under design
Р	1254	Beach / Taylor Signal Installation	\$160,000	8/1/2008	10/1/2009	Joint project with Caltrans
P	1235	PCH CCTV Cameras at Beach, Huntington, Main, Seapoint	\$244,215	2/1/2007	6/30/2009	Project will commence after obtaining Federal Grant scope. The Federal Grant is to establish a communication between City and State Traffic Control Centers.

P ⁱ	1267	PCH Transit Center between First and Huntington	\$400,000	9/1/2008	10/1/2009	Must resolve funding of maintenance with OCTA. Requires Coordination with Pacific City project (physical and aesthetic).
P	1244	Safe Route to School 2 (Marine View)	\$113,000	10/1/2008	9/1/2009	Obtaining State reauthorization
UN	DERGI	ROUND UTILITY DISTRIC	T			
	roject No.		Project Budget	Design Complete	Construction Complete	Comments
)	2052	Beach Boulevard Underground Utility District	\$8,300,000	9/1/2007	6/1/2009	Obtain Joint Trench Agreement among Time Warner, Verizon, and Edison.
NΑ	TER		Project	Design	Construction	
P	roject No.	Project	Budget	Complete	Complete	Comments
c !	1283	Citywide Water Main Replacement	\$3,000,000	7/1/2007	11/15/2008	Project is 55% complete.
	1331	Annual Water Main Replacement		5/1/2008	5/1/2009	Original project CC - 1238 was terminated, this is the re-bid.
)	1305	Energy Backup Wells (6, 9 & 10)	\$288,000	3/30/2008	9/1/2008	Under design
) :	1120	Water Main Replacement (Gregory Lane)	\$750,000	5/1/2008	3/1/2009	Under design. Located north of Garfield.
, <i>'</i>	1284	Well 13 Chlorine Room Modifications	\$250,000	5/1/2008	2/1/2009	Under design.
,	1268	Well No. 8 Irrigation Project	\$100,000	5/1/2008	9/1/2008	Well head modification to irrigate Central Park, Sports Complex, Murdy Park, and medians. Buil back-up Central Park Pump Station in FY 07/08
	1323	Pipeline Corrosion Control Phase 2	\$1,100,000	6/1/2008	6/1/2009	Field testing & design in process.
	1175	Southeast Reservoir	\$100,000	2/1/2008	5/1/2008	Determined most feasible method to remove old rain water in existing tank, will begin draining.
	1261	Utilities Yard Facilities Plan Improvements	\$1,400,000	12/1/2008		Under design
, "	1314	Water Main Replacement (Bayview)	\$1,000,000	7/1/2008	5/1/2009	. Under design. Project will later require permits from Caltrans and County of Orange. Located northeast of PCH.
7	1313	Water Main Replacement (Pine)	\$650,000	4/1/2008	3/1/2009	Under design. Located south of City Hall.
nur	ار ک sday, Apri	l 10, 2008				Page:5 e