Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
4.6 HAZARDS AND HAZARDOUS MATERIALS						
BECSP MM4.6-1 Prior to the issuance of grading permits on any project site, the site developer(s) shall: ■ Investigate the project site to determine whether it or immediately adjacent areas have a record of hazardous material contamination via the preparation of a preliminary environmental site assessment (ESA), which shall be submitted to the City for review. If contamination is found the report shall characterize the site according to the nature and extent of contamination that is present before development activities precede at that site. ■ If contamination is determined to be on site, the City, in accordance with appropriate regulatory agencies, shall determine the need for further investigation and/or remediation of the soils conditions on the contaminated site. If further investigation or remediation is required, it shall be the responsibility of the site developer(s) to complete such investigation and/or remediation prior to construction of the project. ■ If remediation is required as identified by the local oversight agency, it shall be accomplished in a manner that reduces risk to below applicable standards and shall be completed prior to issuance of any occupancy permits. ■ Closure reports or other reports acceptable to the Huntington Beach Fire Department that document the successful completion of required remediation activities, if any, for contaminated soils, in accordance with City Specification 431-92, shall be submitted and approved by the Huntington Beach Fire Department prior to the issuance of grading permits for site development. No construction shall occur in the affected area until reports have been accepted by the City.	Preparation of technical documentation to address site-specific hazards; Risk Management Plan *and* Site Health and Safety Plan	Review and approve any demolition or grading plans for inclusion, whichever occurs earlier	Plan check prior to issuance of demolition or grading permits, whichever occurs earlier	Fire		

ATTACHMENT NO. 1.16

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
BECSP MM4.6-2 In the event that previously unknown or unidentified soil and/or groundwater contamination that could present a threat to human health or the environment is encountered during construction of the proposed project, construction activities in the immediate vicinity of the contamination shall cease immediately. If contamination is encountered, a Risk Management Plan shall be prepared and implemented that (1) identifies the contaminants of concern and the potential risk each contaminant would pose to human health and the environment during construction and post-development and (2) describes measures to be taken to protect workers, and the public from exposure to potential site hazards. Such measures could include a range of options, including, but not limited to, physical site controls during construction, remediation, long-term monitoring, post-development maintenance or access limitations, or some combination thereof. Depending on the nature of contamination, if any, appropriate agencies shall be notified (e.g., City of Huntington Beach Fire Department). If needed, a Site Health and Safety Plan that meets Occupational Safety and Health Administration requirements shall be prepared and in place prior to commencement of work in any contaminated area.	Risk Management Plan *and* Site Health and Safety Plan	Review and approve any grading plans for inclusion	Plan check prior to issuance of any grading permit and during construction	Fire		
BECSP MM4.6-3 Prior to the issuance of grading permits, future development in the Specific Plan shall comply with HBFD City Specification No. 429, Methane District Building Permit Requirements. A plan for the testing of soils for the presence of methane gas shall be prepared and submitted by the Applicant to the HBFD for review and approval, prior to the commencement of sampling. If significant levels of methane gas are discovered in the soil on the future development project site, the Applicant's grading, building and methane plans shall reference that a sub-slab methane barrier and vent system will be installed at the project site per City Specification No. 429, prior to plan approval. If required by the HBFD, additional methane mitigation measures to reduce the level of methane gas to acceptable levels shall be implemented.	Methane Testing Plan Notes on building and methane plans	Review and approval of testing plan Review and approve building and methane gas plans for appropriate documentation	Prior to commencement -of sampling Prior to issuance of any grading permit and during construction	Fire Fire		

ATTACHMENT No. 1.17

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
BECSP MM4.6-4 To ensure adequate access for emergency vehicles when construction activities would result in temporary lane or roadway closures, the developer shall consult with the City of Huntington Beach Police and Fire Departments to disclose temporary lane or roadway closures and alternative travel routes. The developer shall be required to keep a minimum of one lane in each direction free from encumbrances at all times on perimeter streets accessing the project site. At any time only a single lane is available, the developer shall provide a temporary traffic signal, signal carriers (i.e., flagpersons), or other appropriate traffic controls to allow travel in both directions. If construction activities require the complete closure of a roadway segment, the developer shall coordinate with the City of Huntington Beach Police and Fire Departments to designate proper detour routes and signage indicating alternative routes.	Prepare construction roadway plans	Plan check prior to grading or building permits, whichever occurs earlier	Prior to approval of grading or building permits, whichever occurs earlier	Fire, Police		
4.7 HYDROLOGY AND WATER QUALITY						
Mitigation measure BECSP MM4.7-1 was modified to reflect that the proposed project which includes rental residential units will not have a homeowners association (HOA). As such, the mitigation measure was changed, as appropriate, to ensure that either the Applicant or the future property manager would be *responsible for the same actions.* **BECSP MM4.7-1** City of Huntington Beach shall require Applicants for new development and significant redevelopment projects within the Specific Plan area, including the proposed project, to prepare a project Water Quality Management Plan (WQMP) in accordance with the DAMP requirements and measures described below and with all current adopted permits. The WQMP shall be prepared by a Licensed Civil Engineer and submitted for review and acceptance prior to issuance of a Precise Grading or Building permit. BMPs in the WQMP shall be designed in accordance with the Municipal NPDES Permit, Model WQMP, Technical Guidance Documents, DAMP, and City of Huntington Beach LIP. As noted in the Specific Plan, all development projects shall include site design and source control BMPs in the project WQMP. Additionally, new development or significant redevelopment projects and priority projects shall include Low Impact Development (LID) principles to reduce runoff to a level consistent with	Water Quality Management Plan	Review and approve WQMP	Prior to receiving a precise grading permit	Public Works		

ATTACHMENT NO. 1.18

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
the maximum extent practicable and treatment control BMPs in the WQMP. If permanent dewatering is required and allowed by the City, the developer shall submit an application to RWQCB and follow the procedures as stated in Order No R8-2009-0003. The Applicant shall include a description of the dewatering technique, discharge location, discharge quantities, chemical characteristics of discharged water, operations and maintenance plan, and WDID number for proof of coverage under the De Minimus Threat General Permit or copy of the individual WDR in the WQMP. Additionally, the WQMP shall incorporate any additional BMPs as required by the City Public Works Department. The WQMP shall include the following additional requirements: <u>Project and Site Characterization Requirements</u> ■ Entitlement Application numbers and site address shall be included on the title sheet of the WQMP ■ In the project description section, explain whether proposed use includes on-site food preparation, eating areas (if not please state), outdoor activities to be expected, vehicle maintenance, service, washing cleaning (if prohibited on site, please state) ■ All potential pollutants of concern for the proposed project land use type as per Table 7.II-1 of the Orange County Model Water Quality Management Plan shall be identified ■ A narrative describing how all potential pollutants of concern will be addressed through the implementation of BMPs and describing how site design BMP concepts will be considered and incorporated into the project design shall be included ■ Existing soil types and estimated percentages of perviousness for existing and proposed conditions shall be identified ■ In Section I of the WQMP, state verbatim the Development Requirements from the Planning Department's letter to the Applicant ■ A site plan showing the location of the selected treatment control BMPs and drainage areas shall be included in the WQMP						

ATTACHMENT NO. 1.19

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
■ A Geotechnical Report shall be submitted to address site conditions for determination of infiltration limitations and other pertinent characteristics.						
Project-Based Treatment Control BMPs						
■ Infiltration-type BMPs shall not be used unless the Geotechnical Report states otherwise. Depth to seasonal high groundwater is determined to provide at least a 10-foot clearance between the bottom of the BMP and top of the water table.						
■ Wet swales and grassed channels shall not be used because of the slow infiltration rates of project site soils, the potentially shallow depth to groundwater, and water conservation needs						
■ If proprietary Structural Treatment Control devices are used, they shall be sited and designed in compliance with the manufacturers design criteria						
■ Surface exposed treatment control BMPs shall be selected such that standing water drains or evaporates within 24 hours or as required by the County's vector control						
■ Excess stormwater runoff shall bypass the treatment control BMPs unless they are designed to handle the flow rate or volume from a 100-year storm event without reducing effectiveness. Effectiveness of any treatment control BMP for removing the pollutants of concern shall be documented via analytical models or existing studies on effectiveness.						
■ The project WQMP shall incorporate water efficient landscaping using drought tolerant, native plants in accordance with Landscape and Irrigation Plans as set forth by the Applicant (see below)						
■ Pet waste stations (stations that provide waste pick-up bags and a convenient disposal container protected from precipitation) shall be provided and maintained						
■ Building materials shall minimize exposure of bare metals to stormwater. Copper or Zinc roofing materials, including downspouts, shall be prohibited. Bare metal surfaces shall be painted with non-						

ATTACHMENT NO. 1.20

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
lead-containing paint						
The following BMPs shall not be used because they have not been shown to be effective in many situations. Therefore, unless sufficient objective studies and review are available and supplied with the WQMP to correctly size devices and to document expected pollutant removal rates the WQMP shall not include: ■ Hydrodynamic separator type devices as a BMP for removing any pollutant except trash and gross particulates ■ Oil and Grit separators						
Any Applicant proposing development in the Specific Plan Area is encouraged to consider the following BMPs: ■ Sand filters or other filters (including media filters) for rooftop runoff ■ Dry swales. A dry swale treatment system could be used if sufficient area, slope gradient, and length of swale could be incorporated into the project design. Dry swales could remove substantial amounts of nutrients, suspended solids, metals, and petroleum hydrocarbons ■ Other proprietary treatment devices (if supporting documentation is provided)						
<u>Non-Structural BMPs</u> The WQMP shall include the following operations and maintenance BMPs under the management of an applicant or property manager, where applicable. The Applicant shall fund and implement an operational and maintenance program that includes the following: ■ The Applicant shall dictate minimum landscape maintenance standards and tree trimming requirements for the total project site. Landscape maintenance shall be performed by a qualified landscape maintenance company or individual in accordance with a Chemical Management Plan detailing chemical application methods, chemical handling procedures, and worker training. Pesticide application shall be performed by a certified applicator. No chemicals shall be stored on-site unless in a covered and contained area and in accordance with an approved Materials Management Plan. Application rates shall not exceed labeled rates for pesticides, and shall not exceed soil test						

ATTACHMENT NO. 1.21

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
rates for nutrients. Slow release fertilizers shall be used to prevent excessive nutrients in stormwater or irrigation runoff.						
■ The Applicant or property manager shall have the power and duty to establish, oversee, guide, and require proper maintenance and tree trimming procedures per the ANSI A-300 Standards as established by the International Society of Arborist. The Applicant or property manager shall require that all trees be trimmed by or under the direct observation/direction of a licensed/certified Arborist for the entire area. The Applicant shall establish minimum standards for maintenance for the total community, and establish enforcement thereof for the total community. The property manager shall rectify problems arising from incorrect tree trimming, chemical applications, and other maintenance within the total community.						
■ Landscape irrigation shall be performed in accordance with an Irrigation Management Plan to minimize excess irrigation contributing to dry- and wet-weather runoff. Automated sprinklers shall be used and be inspected at least quarterly and adjusted yearly to minimize potential excess irrigation flows. Landscape irrigation maintenance shall be performed in accordance with the approved irrigation plans, the City Water Ordinance and per the City Arboricultural and Landscape Standards and Specifications.						
■ Proprietary stormwater treatment systems maintenance shall be in accordance with the manufacturer's recommendations. If a nonproprietary treatment system is used, maintenance shall be in accordance with standard practices as identified in the current CASQA (2003) handbooks, operations and maintenance procedures outlined in the approved WQMP, City BMP guidelines, or other City-accepted guidance.						
■ Signage, enforcement of pet waste controls, and public education would improve use and compliance, and therefore, effectiveness of the program, and reduce the potential for hazardous materials and other pollution in stormwater runoff. The Applicant shall prepare and install appropriate signage, disseminate information to residents and retail businesses, and include pet waste controls (e.g., requirements for pet waste cleanup, pet activity area restrictions, pet waste						

ATTACHMENT NO. 1.2e

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
disposal restrictions) in the any agreement, tenant lease (regarding rental property) or Conditions, Covenants, and Restrictions (regarding for-sale property).						
■ Street sweeping shall be performed at an adequate frequency to prevent build up of pollutants (see http://www.fhwa.dot.gov/environment/ultraurb/uubmp3p7.htm / for street sweeping effectiveness).						
■ The Applicant shall develop a maintenance plan for BMPs and facilities identifying responsible parties and maintenance schedules and appropriate BMPs to minimize discharges of contaminants to storm drain systems during maintenance operations.						
■ Reporting requirements: the Applicant or property manager shall prepare an annual report and submit the annual report to the City of Huntington Beach documenting the BMPs operations and maintenance conducted that year. The annual report shall also address the potential system deficiencies and corrective actions taken or planned.						
Site Design BMPs						
Any Applicant proposing development in the Specific Plan Area is required to incorporate LID principles as defined in the Municipal NPDES Permit and is encouraged to consider the following BMPs, if allowed in accordance with the Geotechnical Report and limitations on infiltration BMPs:						
■ Use of porous concrete or asphalt (if acceptable to the Geotechnical Engineer and where infiltration will not adversely affect groundwater) or other pervious pavement for driveways, paths, sidewalks, and courtyards/open space areas, to the maximum extent practicable, would reduce pollutants in stormwater runoff as well as provide some detention within the material void[1] space. If porous paver blocks are used, they shall be adequately maintained to provide continued porosity (effectiveness)						
■ Incorporation of rain gardens or cisterns to reuse runoff for landscape						

[1] Void space is the empty space between individual particles.

ATTACHMENT NO. 1.23

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
irrigation ■ Green roofs to reduce runoff and treat roof pollutants ■ Site design and landscape planning to group water use requirements for efficient irrigation						
BECSP MM4.7-2 The City of Huntington Beach shall require that any Applicant prepare a Groundwater Hydrology Study to determine the lateral transmissivity of area soils and a safe pumping yield such that dewatering activities do not interfere with nearby water supplies. The Groundwater Hydrology Study shall make recommendations on whether permanent groundwater dewatering is feasible within the constraints of a safe pumping level. The Applicant's engineer of record shall incorporate the Hydrology Study designs and recommendations into project plans. If groundwater dewatering is determined allowable by the City, the Applicant shall submit an application to the RWQCB for dewatering purposes, per the De Minimus Permit Number R8-2009-0003. If safe groundwater dewatering is determined to not be feasible, permanent groundwater dewatering shall not be implemented. The City Director of Public Works, OCWD, and other regulatory agencies shall approve or disapprove any permanent groundwater dewatering based on the Groundwater Hydrology Study and qualified Engineers' recommendations.	Groundwater Hydrology Study	Review and approve Groundwater Hydrology Study	Prior to issuance of a precise grading permit	Public Works		

ATTACHMENT NO. 1,2,4

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
BECSP MM4.7-3 The City of Huntington Beach shall require that the Applicant's Licensed Civil Engineer for each site-specific development prepare a Hydrology and Hydraulic Study to identify the effects of potential stormwater runoff from the specific development on the existing storm drain flows for the 10-, 25-, and 100-year design storm events. The drainage improvements shall be designed and constructed as required by the Department of Public Works to mitigate impact of increased runoff due to development, or deficient, downstream systems. Design of all necessary drainage improvements shall provide mitigation for all rainfall event frequencies up to a 100-year frequency The Applicant shall design site drainage and document that the proposed development would not increase peak storm event flows over the existing 25-year storm flows, which must be established by the hydrology study. If the analyses shows that the City's current drainage system cannot meet the volume needs of the project runoff, the applicant shall be required to attenuate site runoff to an amount not to exceed the existing 25-year storm. As an option, the applicant may choose to explore low-flow design alternatives, downstream attenuation or detention, or upgrade the City's stormwater system to accommodate the impacts of the new development, at no cost to the City. The Hydrology and Hydraulic Study shall also incorporate all current adopted Municipal NPDES Permit and City requirements for stormwater flow calculations and retention/detention features in effect at the time of review.	Hydrology and Hydraulics Study Precise final grading and street improvement plans and studies	Review and approve study Inspect project site; verify that drainage is in accordance with approved plans and that required detention/storm drain system improvements have been implemented.	Prior to issuance of a precise grading permit Following grading, excavation, and installation of utilities	Public Works Public Works		
BECSP MM4.7-4 The City of Huntington Beach shall require that adequate capacity in the storm drain system is demonstrated from the specific development site discharge location to the nearest main channel to accommodate discharges from the specific development. If capacity is demonstrated as adequate, no upgrades will be required. If capacity is not adequate, the City of Huntington Beach shall identify corrective action(s) required by the specific development Applicant to ensure adequate capacity. Corrective action could include, but is not limited to: ■ Construction of new storm drains, as identified in the MPD or based on the Hydrology and Hydraulic Study, if the Hydrology and Hydraulic Study identifies greater impacts than the MPD ■ Improvement of existing storm drains, as identified in the MPD or based on the Hydrology and Hydraulic Study, if the Hydrology and	Hydrology and Hydraulics Study	Review and approve study	Prior to issuance of a precise grading permit	Public Works		

ATTACHMENT NO. 1.25

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
Hydraulic Study identifies greater impacts than the MPD ■ In-lieu fees to implement system-wide storm drain infrastructure improvements ■ Other mechanisms as determined by the City Department of Public Works ■ For nonresidential areas, if redevelopment would result in an impervious fraction of less than 0.9 and does not increase the directly connected impervious area compared to existing conditions, runoff is expected to remain the same or less than as assessed in the MPD and only MPD improvements would be required Because some storm drain system constraints may be located far downgradient from the actual development site, several properties may serve to contribute to system capacity constraints. Therefore, the City Department of Public Works shall assess each site development and system characteristics to identify the best method for achieving adequate capacity in the storm drain system. Drainage assessment fees/districts to improve/implement storm drains at downstream locations or where contributing areas are large are enforced through Municipal Code (Section 14.20). The City Department of Public Works shall review the Hydrology and Hydraulic Study and determine required corrective action(s) or if a waiver of corrective action is applicable. The site-specific development Applicant shall incorporate required corrective actions into their project design and/or plan. Prior to receiving a Certificate of Occupancy or final inspection, the City Department of Public Works shall ensure that required corrective action has been implemented.						
4.8 Land Use and Planning						
None	—	—	—	—	—	—
4.9 Noise						
BECSP MM4.9-1 Project applicants shall require by contract specifications that the following construction best management practices (BMPs) be implemented by contractors to reduce construction noise	Contract language and notes on grading	Review and approve contract specifications,	Plan check prior to issuance of a grading permit	Planning		

ATTACHMENT NO. 1.36

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
levels: ■ Two weeks prior to the commencement of construction, notification must be provided to surrounding land uses within 300 feet of a project site disclosing the construction schedule, including the various types of activities that would be occurring throughout the duration of the construction period ■ Ensure that construction equipment is properly muffled according to industry standards and be in good working condition ■ Place noise-generating construction equipment and locate construction staging areas away from sensitive uses, where feasible ■ Schedule high-noise-producing activities between the hours of 8:00 AM and 5:00 PM to minimize disruption on sensitive uses, Monday through Saturday; schedule pile-driving activities between the hours of 8:00 AM and 4:00 PM on Mondays through Fridays only ■ Implement noise attenuation measures, which may include, but are not limited to, temporary noise barriers or noise blankets around stationary construction noise sources ■ Use electric air compressors and similar power tools rather than diesel equipment, where feasible ■ Construction-related equipment, including heavy-duty equipment, motor vehicles, and portable equipment, shall be turned off when not in use for more than 10 minutes ■ Construction hours, allowable workdays, and the phone number of the job superintendent shall be clearly posted at all construction entrances to allow for surrounding owners and residents to contact the job superintendent; if the City or the job superintendent receives a complaint, the superintendent shall investigate, take appropriate corrective action, and report the action taken to the reporting party Contract specifications shall be included in the proposed project construction documents, which shall be reviewed by the City prior to issuance of a grading permit.	and building plans	grading and building plans for inclusion				

ATTACHMENT NO. 1.3

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
BECSP MM4.9-2 Project applicants shall require by contract specifications that construction staging areas along with the operation of earthmoving equipment within the project area would be located as far away from vibration and noise sensitive sites as possible. Contract specifications shall be included in the proposed project construction documents, which shall be reviewed by the City prior to issuance of a grading permit.	Contract language and notes on grading plans	Review and approve grading plans for inclusion	Prior to issuance of a grading permit	Planning		
BECSP MM4.9-3 Project applicants shall require by contract specifications that heavily loaded trucks used during construction would be routed away from residential streets. Contract specifications shall be included in the proposed project construction documents, which shall be reviewed by the City prior to issuance of a grading permit.	Contract language and notes on grading and building plans	Review and approve grading and building plans for inclusion	Prior to issuance of a grading permit	Building & Safety		
BECSP MM4.9-4 Project applicants shall provide proper shielding for all new HVAC systems used by the proposed residential and mixed-use buildings to achieve a noise attenuation of 15 dBA at 50 feet from the equipment.	Contract language and notes on building plans	Review and approve building plans for inclusion	Prior to issuance of a building permit	Planning		
BECSP MM4.9-5 Prior to issuance of building permits, project applicants shall submit an acoustical study for each development, prepared by a certified acoustical engineer. Should the results of the acoustical study indicate that that exterior (e.g., patios and balconies) and interior noise levels would exceed the standards set forth in the City of Huntington Beach Municipal Code Sections 8.40.050 through 8.40.070, the project applicant shall include design measures that may include acoustical paneling or walls to ensure that noise levels do not exceed City standards. Final project design shall incorporate special design measures in the construction of the residential units, if necessary.	Acoustical Study	Review and approval of study and building plans for inclusion any special design measures	Prior to issuance of building permits	Planning		
4.10 POPULATION AND HOUSING						
None	—	—	—	—	—	—

ATTACHMENT NO. 1,28

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
4.11 PUBLIC SERVICES						
BECSP MM4.11-1 Subject to the City's annual budgetary process, which considers available funding and the staffing levels needed to provide acceptable response time for fire and police services, the City shall provide sufficient funding to maintain the City's standard, average level of service through the use of General Fund monies.	Budget sufficiently to maintain standard level of fire and police protection	Review at annual budgetary discussions; Review currently standard levels	Prior to issuance of building permits	Planning		
4.12 RECREATION						
None	—	—	—	—	—	—
4.13 TRANSPORTATION/TRAFFIC						
BECSP MM4.13-1 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a separate westbound right turn lane to the intersection of Beach Boulevard at Warner Avenue. Implementation of this improvement would require Caltrans approval.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-2 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of dual northbound and southbound left turn lanes to the intersection of Beach Boulevard at Garfield Avenue. Implementation of this improvement would require Caltrans approval.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-3 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a fourth northbound through lane to the intersection of Brookhurst Street at Adams Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-4 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a separate northbound right turn lane to the intersection of Brookhurst Street at Adams Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-5 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a fourth southbound through lane to the intersection of Brookhurst Street at Adams Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		

ATTACHMENT NO. 1.3

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
BECSP MM4.13-6 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a fourth eastbound through lane to the intersection of Brookhurst Street at Adams Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-7 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a fourth westbound through lane to the intersection of Brookhurst Street at Adams Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-8 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution to allow a right turn overlap for a westbound right turn at the intersection of Brookhurst Street at Adams Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-9 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution to allow a right turn overlap for a northbound right turn at the intersection of Brookhurst Street at Adams Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-10 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a fourth northbound through lane to the intersection of Beach Boulevard at Edinger Avenue. Implementation of this improvement would require Caltrans approval.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-11 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a third westbound through lane to the intersection of Beach Boulevard at Edinger Avenue. Implementation of this improvement would require Caltrans approval.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-12 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a separate southbound right-turn lane to the intersection of Beach Boulevard at Bolsa Avenue. Implementation of this improvement would require Caltrans approval.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		

ATTACHMENT NO. 1.30

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
BECSP MM4.13-13 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a second westbound left turn lane to the intersection of Beach Boulevard at Talbert Avenue. Implementation of this improvement would require Caltrans approval.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-14 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a de facto westbound right turn lane to the intersection of Beach Boulevard at Talbert Avenue. Implementation of this improvement would require Caltrans approval.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-15 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the conversion of a separate westbound right-turn lane to a de facto right-turn lane at the intersection of Newland Street at Warner Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-16 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a third westbound through lane to the intersection of Newland Street at Warner Avenue.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-17 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a separate southbound right-turn lane to the intersection of Beach Boulevard at McFadden Avenue. Implementation of this improvement would require Caltrans and City of Westminster approvals.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
BECSP MM4.13-18 For future projects that occur within the Specific Plan area, the project applicant(s) shall make a fair share contribution for the addition of a separate northbound right-turn lane to the intersection of Beach Boulevard at McFadden Avenue. Implementation of this improvement would require Caltrans and City of Westminster approvals.	Proof of fair share payment	Confirm payment	Prior to issuance of certificate of occupancy	Public Works		
Project MM4.13-19 Ensure adequate sight distance from the two driveways on Gothard Street per standard engineering requirements. At the time of the project site-plan submittal, a formal review of the sight distances will be performed. This may include a reduction in potential on-street parking spaces from that proposed.	Contract language and notes on construction plans	Review construction plans for inclusion	Plan check prior to issuance of building permit	Public Works		

ATTACHMENT NO. 1.31

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
Project MM4.13-20 Provide adequate width for parking maneuvers to occur without blocking the curb lane. This shall include a 10-foot buffer lane in addition to the 8-foot parking lane. If this area is striped with a bike lane, the remainder of the space shall serve as clearance (e.g., 6 feet for bikes plus 4 feet of clearance), to mitigate impacts to cyclists.	Contract language and notes on construction plans	Review construction plans for inclusion	Plan check prior to issuance of building permit	Public Works		
Project MM4.13-21 "No Pedestrian Crossing" signs shall be posted along Gothard Street for the extent of the on-street parking area to address potential jaywalking.	Contract language and notes on construction plans	Review construction plans for inclusion	Plan check prior to issuance of certificate of occupancy	Public Works		
4.14 UTILITIES						
BECSP MM4.14-1 The components of future projects in the Specific Plan area shall incorporate the following measures to ensure that conservation and efficient water use practices are implemented per project. Project proponents, as applicable, shall: ■ Require employees to report leaks and water losses immediately and shall provide information and training as required to allow for efficient reporting and follow up ■ Educate employees about the importance and benefits of water conservation ■ Create water conservation suggestion boxes, and place them in prominent areas ■ Install signs in restrooms and cafeterias that encourage water conservation ■ Assign an employee to evaluate water conservation opportunities and effectiveness ■ Develop and implement a water management plan for its facilities that includes methods for reducing overall water use ■ Conduct a water use survey to update current water use needs (processes and equipment are constantly upgrading, thus changing the need for water in some areas)	Notes on construction plans and conditions, covenants and restrictions (CC&Rs), as applicable	Review construction plans prior to issuance of building permits; Review CC&Rs prior to final inspection	Prior to issuance of building permits; Prior to final inspection	Building & Safety, Planning		

ATTACHMENT NO. 1.3e

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
■ Repair leaks; check the water supply system for leaks and turn off unnecessary flows						
■ Utilize water-efficient irrigation systems and drought tolerant plant palette and insure that sprinklers are directing water to landscape areas, and not to parking lots, sidewalks or other paved areas						
■ Adjust the irrigation schedule for seasonal changes						
■ Install low-flow or waterless fixtures in public and employee restrooms						
■ Instruct cleaning crews to use water efficiently for mopping						
■ Use brooms, squeegees, and wet/dry vacuums to clean surfaces before washing with water; do not use hoses as brooms; sweep or blow paved areas to clean, rather than hosing off (applies outside, not inside)						
■ Avoid washing building exteriors or other outside structures						
■ Sweep and vacuum parking lots/sidewalks/window surfaces rather than washing with water						
■ Switch from "wet" carpet cleaning methods, such as steam, to "dry," powder methods; change window-cleaning schedule from "periodic" to "as required"						
■ Set automatic optic sensors on icemakers to minimum fill levels to provide lowest possible daily requirement; ensure units are air-cooled and not water-cooled						
■ Control the flow of water to the garbage disposal						
■ Install and maintain spray rinsers for pot washing and reduce flow of spray rinsers for prewash						
■ Turn off dishwashers when not in use—wash only full loads						
■ Scrape rather than rinse dishes before washing						
■ Operate steam tables to minimize excess water use						
■ Discontinue use of water softening systems where possible						

ATTACHMENT NO. 1.32

Mitigation Monitoring and Reporting Program

Mitigation Measure	Implementation Documentation	Monitoring Activity	Timing	Responsible Monitor	Compliance Verification Signature	Date
■ Ensure water pressure and flows to dishwashers are set a minimum required setting ■ Install electric eye sensors for conveyer dishwashers ■ Install flushometer (tankless) toilets with water-saving diaphragms and coordinate automatic systems with work hours so that they don't run continuously ■ Use a shut-off nozzle on all hoses that can be adjusted down to a fine spray so that water flows only when needed ■ Install automatic rain shutoff device on sprinkler systems						
4.15 CLIMATE CHANGE						
BECSP MM4.15-1 The City shall require by contract specifications that all diesel-powered equipment used would be retrofitted with after-treatment products (e.g., engine catalysts and other technologies available at the time construction commences) to the extent that they are readily available and cost effective when construction activities commence. Contract specifications shall be included in the proposed project construction documents, which shall be approved by the City of Huntington Beach.	Contract language and notes on grading plans and construction plans	Review and approve contract specifications and grading plans and construction plans for inclusion	Plan check prior to issuance of a grading permit	Planning		
BECSP MM4.15-2 The City shall require by contract specifications that alternative fuel construction equipment (i.e., compressed natural gas, liquid petroleum gas, and unleaded gasoline) would be utilized to the extent feasible at the time construction activities commence. Contract specifications shall be included in the proposed project construction documents, which shall be approved by the City of Huntington Beach.	Contract language and notes on grading plans and construction plans	Review and approve contract specifications and grading plans and construction plans for inclusion	Plan check prior to issuance of a grading permit	Planning		
BECSP MM4.15-3 The City shall require by contract specifications that developers within the project site use recycled and/or locally available building materials, to the extent feasible, such as concrete, stucco, and interior finishes, for construction of the project and associated infrastructure.	Contract language and notes on construction plans	Review and approve contract specifications and construction plans for inclusion	Plan check prior to issuance of a building permit	Planning		

ATTACHMENT NO. 1.34

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
MM4.15-4 The City shall require developers within the project site to establish a construction management plan with Rainbow Disposal to divert a target of 50 percent of construction, demolition, and site clearing waste.	Contract language and notes on grading plans and construction plans	Review and approve contract specifications and grading plans and construction plans for inclusion	Plan check prior to issuance of a grading or building permit, whichever occurs earlier	Planning		
MM4.15-5 The City shall require by contract specifications that construction equipment engines will be maintained in good condition and in proper tune per manufacturer's specification for the duration of construction. Contract specifications shall be included in the proposed project construction documents, which shall be approved by the City of Huntington Beach.	Contract language and notes on grading plans and construction plans	Review and approve contract specifications and grading plans and construction plans for inclusion	Plan check prior to issuance of a grading permit	Planning		
MM4.15-6 The City shall require by contract specifications that construction-related equipment, including heavy-duty equipment, motor vehicles, and portable equipment, shall be turned off when not in use for more than 5 minutes. Diesel-fueled commercial motor vehicles with gross vehicular weight ratings of greater than 10,000 pounds shall be turned off when not in use for more than 5 minutes. Contract specifications shall be included in the proposed project construction documents, which shall be approved by the City of Huntington Beach.	Contract language and notes on grading plans and construction plans	Review and approve contract specifications and grading plans and construction plans for inclusion	Plan check prior to issuance of a grading permit	Planning		
MM4.15-7 The City shall require that any new development within the Specific Plan area provide signs within loading dock areas clearly visible to truck drivers. These signs shall state that trucks cannot idle in excess of five minutes per trip.	Contract language and notes on construction plans	Review and approve contract specifications and construction plans for inclusion	Plan check prior to issuance of a building permit	Planning		
MM4.15-8 The City shall require by contract specifications that electrical outlets are included in the building design of future loading docks to allow use by refrigerated delivery trucks. Future project-specific Applicants shall require that all delivery trucks do not idle for more than 5 minutes. If loading and/or unloading of perishable goods would occur for more than five minutes, and continual refrigeration is required, all refrigerated delivery trucks shall use the electrical outlets to continue powering the truck refrigeration units when the delivery truck engine is turned off.	Contract language and notes on construction plans	Review and approve contract specifications and construction plans for inclusion	Plan check prior to issuance of a building permit	Planning		

ATTACHMENT NO. 1.35

Mitigation Monitoring and Reporting Program

Mitigation Measure	*Implementation Documentation*	*Monitoring Activity*	*Timing*	*Responsible Monitor*	*Compliance Verification Signature*	*Date*
MM4.15-9 The City shall require that any new development within the project site provide a bulletin board or kiosk in the lobby of each proposed structure that identifies the locations and schedules of nearby transit opportunities.	Contract language and notes on construction plans	Review construction plans for inclusion	Plan check prior to issuance of certificate of occupancy	Planning		

ATTACHMENT NO. 1.36

ATTACHMENT NO.2

FINAL EIR
NO. 10-002

(Draft EIR, EIR Appendices, Response To Comments and Text Changes)

Not Attached

Available for Public Review at:

- **Planning and Zoning Counter – 3rd Floor, City Hall**
- **City Clerk's Office – 2nd Floor, City Hall**
- **Central Library**
- **Website: http://www.huntingtonbeachca.gov/Government/Departments/Planning/major/MurdyCommons.cfm**

ATTACHMENT NO. 2

ADDITIONAL TEXT CHANGE AFTER PUBLICATION OF FINAL EIR

Library Services

4.11.16 Environmental Setting

The Huntington Beach Public Library system currently has a full-time staff of ~~37~~ **26[127] (with potential to fill up to three existing vacancies)** and approximately 100 part-time staff members (volunteers).[1] The City does not have a library service ratio standard and uses the State's standard to determine the level of service for libraries. According to the State of California, there should be an average service ratio of approximately 0.00036 full-time employees per resident (or 73 full-time library staff).[2] As part-time staff members work on a volunteer basis, there is no full-time employee equivalent to their hours spent, and the approximate, 100 part-time staff members are not considered when determining the need for full-time library staff members. Therefore, to currently meet the State standard of 73 full-time library staff members, the City of Huntington Beach would need to hire an additional ~~35~~ **47** full-time employees to serve the current population of 203,484. Implementation of the proposed project would add 2,627 additional residents to the City increasing the population to 206,111. This would require 74 full-time library staff according to the State standards and the City of Huntington Beach would need to hire an additional ~~37~~ **48** full-time employees to serve the ~~current~~ population of ~~203,484~~ **206,111**.

4.11.18 Impacts and Mitigation Measures

The Huntington Beach Public Library currently has a staff of ~~37~~ **26**, which does not meet this ratio. Based on the City's current population of 203,484 residents, an additional ~~36~~ **47** full-time staff members would need to be hired in order to meet to this standard. The proposed project would increase the population of Huntington Beach by a maximum of approximately 2,627 residents. This increase in population would result in the need for ~~just under 1~~ **1** additional staff member, and therefore, would not be substantial.

[127] Written Communication from Library Services Director on January 31, 2011.

[1] City of Huntington Beach, Section 4.11 (Public Services), *Beach and Edinger Corridors Specific Plan Environmental Impact Report* (August 2009).

[2] California Libraries. Based on average service ratios of ten cities in California. Full-time employees required for total population: 0.00036 full-time staff/resident x 203,484 residents = 73 full-time staff required.

ATTACHMENT NO. 3